

DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11

NORDSTROM Contracting & Consulting Corp

36 THIELLS MT. IVY ROAD

Report #

Date: 9/25

POMONA, NY 10970

Tel (914) 269-4343

Weather: /

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equipment & Related on Site

Personnel Employed				Equipment & Related on Site		
Contractor	Subcontractor	Subcontractor	Subcontractor	# Pcs	Type	
Norstrom Contracting	Padovani Roofing					
Trade	Trade		Trade	1	Fork Lift	ON SITE
Laborer	Laborer			1	Constr Trlr	ON SITE
4 Carpenter	Carp			1	Lift Atchmt	ON SITE
Fin Carp				1	Demo Cont	ON SITE
Mason				1	Prtbl Dmo Cnt	ON SITE
Electrician				800'	Fence	ON SITE
Plumber				2	Trucks	ON SITE
Driver						
Other (list)						
Ownr/Oper						
1 Supervisor	Supervisor	Supervisor	Supervisor			
1 Admin	Admin	Admin	Admin			
5 Total MP	Total MP	Total MP	Total MP			



Personnel Employed

Equipment on Site

Personnel Employed				Equipment on Site		
Subcontractor	Subcontractor	Subcontractor	Subcontractor	No Pcs	Type	
Trade	Trade	Trade	Trade			
Supervisor	Supervisor	Supervisor	Supervisor			
Admin	Admin	Admin	Admin			
Total MP	Total MP	Total MP	Total MP			

Work Performed: Continued upper porch roofing & painting at BLD 10.

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:  Title: 

DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11

NORDSTROM Contracting & Consulting Corp

9/24

36 THIELLS MT. IVY ROAD

Report #

Date:

POMONA, NY 10970

Tel (914) 269-4343

Weather:

/

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site		
Contractor	Subcontractor	Subcontractor	Subcontractor	# Pcs	Type	
Norstrom Contracting	Padovani Roofing					
Trade	Trade		Trade	1	Fork Lift	ON SITE
Laborer	Laborer			1	Constr Trlr	ON SITE
2 Carpenter	Carp			1	Lift Atchmt	ON SITE
Fin Carp				1	Demo Conti	ON SITE
Mason				1	Prtbl Dmo Cnt	ON SITE
Electrician				800'	Fence	ON SITE
Plumber				2	Trucks	ON SITE
Driver						
Other (list)						
Ownr/Oper						
1 Supervisor	Supervisor	Supervisor	Supervisor			
1 Admin	Admin	Admin	Admin			
3 Total MP	Total MP	Total MP	Total MP			



Personnel Employed

Equipment on Site

Personnel Employed				Equipment on Site	
Subcontractor	Subcontractor	Subcontractor	Subcontractor	No Pcs	Type
Trade	Trade	Trade	Trade		
Supervisor	Supervisor	Supervisor	Supervisor		
Admin	Admin	Admin	Admin		
Total MP	Total MP	Total MP	Total MP		

Work Performed: *continued upper porch railings*

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:  Title: 

DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11

NORDSTROM Contracting & Consulting Corp

36 THIELLS MT. IVY ROAD

Report #

Date: 9/17

POMONA, NY 10970

Tel (914) 269-4343

Weather: /

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site		
Contractor	Subcontractor	Subcontractor	Subcontractor	# Pcs	Type	
Norstrom Contracting	Padovani Roofing					
Trade	Trade		Trade	1	Fork Lift	ON SITE
Laborer	Laborer			1	Constr Trlr	ON SITE
4 Carpenter	Carp			1	Lift Atchmt	ON SITE
Fin Carp				1	Demo Cont	ON SITE
Mason				1	Prtbl Dmo Cnt	ON SITE
Electrician				800'	Fence	ON SITE
Plumber				2	Trucks	ON SITE
Driver						
Other (list)						
Ownr/Oper						
1 Supervisor	Supervisor	Supervisor	Supervisor			
1 Admin	Admin	Admin	Admin			
3 Total MP	Total MP	Total MP	Total MP			

Personnel Employed


Equipment on Site

Personnel Employed				Equipment on Site		
Subcontractor	Subcontractor	Subcontractor	Subcontractor	No Pcs	Type	
Trade	Trade	Trade	Trade			
Supervisor	Supervisor	Supervisor	Supervisor			
Admin	Admin	Admin	Admin			
Total MP	Total MP	Total MP	Total MP			


Work Performed: CONTINUED FINISH WORK BLD 10

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:



Title:



DAILY WORK REPORT



VA HEALTH CENTER - Lyons, NJ				Project: 561A4-13-110- Lyons Blds 10 & 11			
NORDSTROM Contracting & Consulting Corp				Report #		Date: 9/15	
36 THIELLS MT. IVY ROAD							
POMONA, NY 10970							
Tel (914) 269-4343				Weather:		/	
		Sun/Rain/Snw		Precip in"		Temp H/L	

Personnel Employed					Equip & Related on Site		
Contractor	Subcontractor		Subcontractor				
Norstrom Contracting	Padovani Roofing				# Pcs	Type	
Trade	Trade		Trade		1	Fork Lift	ON SITE
Laborer	Laborer				1	Constr Trlr	ON SITE
4 Carpenter	Carp				1	Lift Atchmt	ON SITE
Fin Carp					1	Demo Cont	ON SITE
Mason					1	Prtbl Dmo Cnt	ON SITE
Electrician					800'	Fence	ON SITE
Plumber					2	Trucks	ON SITE
Driver							
Other (list)							
Ownr/Oper							
1 Supervisor	Supervisor		Supervisor				
1 Admin	Admin		Admin				
5 Total MP	Total MP		Total MP				

Personnel Employed					Equipment on Site		
Subcontractor	Subcontractor		Subcontractor				
Trade	Trade		Trade		No Pcs	Type	
Supervisor	Supervisor		Supervisor				
Admin	Admin		Admin				
Total MP	Total MP		Total MP				

Work Performed: **Roofing & Framing BLD 10**

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:  Title: 

DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11

NORDSTROM Contracting & Consulting Corp

36 THIELLS MT. IVY ROAD

Report #

Date: *9/1*

POMONA, NY 10970

Tel (914) 269-4343

Weather: /

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site			
Contractor	Subcontractor	Subcontractor	Subcontractor				
Norstrom Contracting	Padovani Roofing			# Pcs	Type		
Trade	Trade		Trade				
<i>4</i> Laborer	Laborer			1	Fork Lift	ON SITE	
Carpenter	Carp			1	Constr Trlr	ON SITE	
Fin Carp				1	Lift Atchmt	ON SITE	
Mason				1	Demo Cont	ON SITE	
Electrician				1	Prtbl Dmo Cnt	ON SITE	
Plumber				800'	Fence	ON SITE	
Driver				2	Trucks	ON SITE	
Other (list)							
Ownr/Oper							
1 Supervisor	Supervisor	Supervisor	Supervisor				
1 Admin	Admin	Admin	Admin				
<i>5</i> Total MP	Total MP	Total MP	Total MP				

Personnel Employed

Equipment on Site


Personnel Employed				Equipment on Site			
Subcontractor	Subcontractor	Subcontractor	Subcontractor	No Pcs	Type		
Trade	Trade	Trade	Trade				
Supervisor	Supervisor	Supervisor	Supervisor				
Admin	Admin	Admin	Admin				
Total MP	Total MP	Total MP	Total MP				

Work Performed:


Continued framing in Azee BLD 10 porch 2

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:



Title:



DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11

NORDSTROM Contracting & Consulting Corp

36 THIELLS MT. IVY ROAD

Report #

Date: 8/31

POMONA, NY 10970

Tel (914) 269-4343

Weather: /

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site			
Contractor	Subcontractor	Subcontractor	Subcontractor				
Norstrom Contracting	Padovani Roofing			# Pcs	Type		
Trade	Trade		Trade				
✓ Laborer	Laborer			1	Fork Lift	ON SITE	
✓ Carpenter	Carp			1	Constr Trlr	ON SITE	
Fin Carp				1	Lift Atchmt	ON SITE	
Mason				1	Demo Cont	ON SITE	
Electrician				1	Prtbl Dmo Cnt	ON SITE	
Plumber				800'	Fence	ON SITE	
Driver				2	Trucks	ON SITE	
Other (list)							
Ownr/Oper							
1 Supervisor	Supervisor	Supervisor	Supervisor				
1 Admin	Admin	Admin	Admin				
5 Total MP	Total MP	Total MP	Total MP				

Personnel Employed

Equipment on Site


Personnel Employed				Equipment on Site			
Subcontractor	Subcontractor	Subcontractor	Subcontractor	No Pcs	Type		
Trade	Trade	Trade	Trade				
Supervisor	Supervisor	Supervisor	Supervisor				
Admin	Admin	Admin	Admin				
Total MP	Total MP	Total MP	Total MP				

Work Performed:


Masonry work @ stair BLD 10 porch 2

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:



Title:



DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11

NORDSTROM Contracting & Consulting Corp

8/24

36 THIELLS MT. IVY ROAD

Report #

Date:

POMONA, NY 10970

Tel (914) 269-4343

Weather:

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site			
Contractor	Subcontractor	Subcontractor	Subcontractor				
Norstrom Contracting	Padovani Roofing			# Pcs	Type		
Trade	Trade						
Laborer	Laborer			1	Fork Lift	ON SITE	
4 Carpenter	Carp			1	Constr Trlr	ON SITE	
Fin Carp				1	Lift Atchmt	ON SITE	
Mason				1	Demo Cont	ON SITE	
Electrician				1	Prtbl Dmo Cnt	ON SITE	
Plumber				800'	Fence	ON SITE	
Driver				2	Trucks	ON SITE	
Other (list)							
Ownr/Oper							
1 Supervisor	Supervisor	Supervisor	Supervisor				
1 Admin	Admin	Admin	Admin				
5 Total MP	Total MP	Total MP	Total MP				

Personnel Employed

Equipment on Site


Personnel Employed				Equipment on Site			
Subcontractor	Subcontractor	Subcontractor	Subcontractor				
Trade	Trade	Trade	Trade	No Pcs	Type		
Supervisor	Supervisor	Supervisor	Supervisor				
Admin	Admin	Admin	Admin				
Total MP	Total MP	Total MP	Total MP				

Work Performed:


Continued Framing BLD 10 per plan

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:



Title:



DAILY WORK REPORT



VA HEALTH CENTER - Lyons, NJ				Project:	561A4-13-110- Lyons Blds 10 & 11			
NORDSTROM Contracting & Consulting Corp				Report #	Date: 8/21			
36 THIELLS MT. IVY ROAD				Weather:	/			
POMONA, NY 10970				Sun/Rain/Snw	Precip in"	Temp H/L		
Tel (914) 269-4343								

Personnel Employed					Equip & Related on Site		
Contractor	Subcontractor	Subcontractor	Subcontractor	Subcontractor	# Pcs	Type	
Norstrom Contracting	Padovani Roofing						
	Trade	Trade		Trade	1	Fork Lift	ON SITE
	Laborer	Laborer			1	Constr Trlr	ON SITE
3	Carpenter	Carp			1	Lift Atchmt	ON SITE
	Fin Carp				1	Demo Cont	ON SITE
	Mason				1	Prtbl Dmo Cnt	ON SITE
	Electrician				800'	Fence	ON SITE
	Plumber				2	Trucks	ON SITE
	Driver						
	Other (list)						
	Ownr/Oper						
1	Supervisor	Supervisor	Supervisor	Supervisor			
1	Admin	Admin	Admin	Admin			
4	Total MP	Total MP	Total MP	Total MP			

Personnel Employed					Equipment on Site		
Subcontractor	Subcontractor	Subcontractor	Subcontractor	Subcontractor	No Pcs	Type	
	Trade	Trade	Trade	Trade			
	Supervisor	Supervisor	Supervisor	Supervisor			
	Admin	Admin	Admin	Admin			
	Total MP	Total MP	Total MP	Total MP			

Work Performed: *Continual framing & Azek BLD 10 porch 2*

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report))

Signed By:  Title: 

DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11. 8/19

NORDSTROM Contracting & Consulting Corp

36 THIELLS MT. IVY ROAD

Report #

Date: ~~8/19~~

POMONA, NY 10970

Tel (914) 269-4343

Weather: /

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site		
Contractor	Subcontractor	Subcontractor	Subcontractor	# Pcs	Type	
Norstrom Contracting	Padovani Roofing					
Trade	Trade		Trade	1	Fork Lift	ON SITE
Laborer	Laborer			1	Constr Trlr	ON SITE
4 Carpenter	Carp			1	Lift Atchmt	ON SITE
Fin Carp				1	Demo Cont	ON SITE
Mason				1	Prbl Dmo Cnt	ON SITE
Electrician				800'	Fence	ON SITE
Plumber				2	Trucks	ON SITE
Driver						
Other (list)						
Ownr/Oper						
1 Supervisor	Supervisor	Supervisor	Supervisor			
1 Admin	Admin	Admin	Admin			
5 Total MP	Total MP	Total MP	Total MP			



Personnel Employed

Equipment on Site

Personnel Employed				Equipment on Site		
Subcontractor	Subcontractor	Subcontractor	Subcontractor	No Pcs	Type	
Trade	Trade	Trade	Trade			
Supervisor	Supervisor	Supervisor	Supervisor			
Admin	Admin	Admin	Admin			
Total MP	Total MP	Total MP	Total MP			

Work Performed: Continued Framing BLD 10 parcel 2
Azek.

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:  Title: 

DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11..

NORDSTROM Contracting & Consulting Corp

8/18

36 THIELLS MT. IVY ROAD

Report #

Date:

POMONA, NY 10970

Tel (914) 269-4343

Weather:

/

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site		
Contractor	Subcontractor	Subcontractor	Subcontractor			
Norstrom Contracting	Padovani Roofing			# Pcs	Type	
Trade	Trade					
Laborer	Laborer			1	Fork Lift	ON SITE
4 Carpenter	Carp			1	Constr Trlr	ON SITE
Fin Carp				1	Lift Atchmt	ON SITE
Mason				1	Demo Cont	ON SITE
Electrician				1	Prtbl Dmo Cnt	ON SITE
Plumber				800'	Fence	ON SITE
Driver				2	Trucks	ON SITE
Other (list)						
Ownr/Oper						
1 Supervisor	Supervisor	Supervisor	Supervisor			
1 Admin	Admin	Admin	Admin			
9 Total MP	Total MP	Total MP	Total MP			

Personnel Employed

Equipment on Site


Personnel Employed				Equipment on Site		
Subcontractor	Subcontractor	Subcontractor	Subcontractor			
Trade	Trade	Trade	Trade	No Pcs	Type	
Supervisor	Supervisor	Supervisor	Supervisor			
Admin	Admin	Admin	Admin			
Total MP	Total MP	Total MP	Total MP			

Work Performed:


Continued framing BLD 10 porch 2
started Azek

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:



Title:



DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11

NORDSTROM Contracting & Consulting Corp

36 THIELLS MT. IVY ROAD

Report #

Date: 8/14

POMONA, NY 10970

Tel (914) 269-4343

Weather: /

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site		
Contractor	Subcontractor	Subcontractor	Subcontractor			
Norstrom Contracting	Padovani Roofing			# Pcs	Type	
	Trade	Trade	Trade	1	Fork Lift	ON SITE
	Laborer	Laborer		1	Constr Trlr	ON SITE
4	Carpenter	Carp		1	Lift Atchmt	ON SITE
	Fin Carp			1	Demo Cont	ON SITE
	Mason			1	Prtbl Dmo Cnt	ON SITE
	Electrician			800'	Fence	ON SITE
	Plumber			2	Trucks	ON SITE
	Driver					
	Other (list)					
	Ownr/Oper					
1	Supervisor	Supervisor	Supervisor			
1	Admin	Admin	Admin			
5	Total MP	Total MP	Total MP			


Personnel Employed

Equipment on Site

Personnel Employed				Equipment on Site	
Subcontractor	Subcontractor	Subcontractor	Subcontractor	No Pcs	Type
	Trade	Trade	Trade		
	Supervisor	Supervisor	Supervisor		
	Admin	Admin	Admin		
	Total MP	Total MP	Total MP		

Work Performed: Continued framing BLD 10 porch 2

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:  Title: PM

DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ				Project:	561A4-13-110- Lyons Blds 10 & 11				
NORDSTROM Contracting & Consulting Corp				Report #	Date: 8/6				
36 THIELLS MT. IVY ROAD									
POMONA, NY 10970									
Tel (914) 269-4343				Weather:					
				Sun/Rain/Snw	Precip in"	Temp H/L			

Personnel Employed					Equip & Related on Site		
Contractor	Subcontractor		Subcontractor				
Norstrom Contracting	Padovani Roofing				# Pcs	Type	
Trade	Trade		Trade		1	Fork Lift	ON SITE
2 Laborer	Laborer				1	Constr Trlr	ON SITE
Carpenter	Carp				1	Lift Atchmt	ON SITE
Fin Carp					1	Demo Cont	ON SITE
Mason					1	Prtbl Dmo Cnt	ON SITE
Electrician					800'	Fence	ON SITE
Plumber					2	Trucks	ON SITE
Driver							
Other (list)							
Ownr/Oper							
1 Supervisor	Supervisor		Supervisor				
1 Admin	Admin		Admin				
4 Total MP	Total MP		Total MP				

Personnel Employed					Equipment on Site		
Subcontractor	Subcontractor		Subcontractor				
Trade	Trade		Trade		No Pcs	Type	
Supervisor	Supervisor		Supervisor				
Admin	Admin		Admin				
Total MP	Total MP		Total MP				

Work Performed: *Continued framing BLD 10 porch 2*

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By: *[Signature]* Title: *PM*

DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11

NORDSTROM Contracting & Consulting Corp

36 THIELLS MT. IVY ROAD

Report #

Date: 7/31

POMONA, NY 10970

Tel (914) 269-4343

Weather: /

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site		
Contractor	Subcontractor		Subcontractor	Subcontractor	# Pcs	Type
Norstrom Contracting	Padovani Roofing					
Trade		Trade		Trade	1	Fork Lift ON SITE
2 Laborer		Laborer			1	Constr Trlr ON SITE
Carpenter		Carp			1	Lift Atchmt ON SITE
Fin Carp					1	Demo Cont ON SITE
Mason					1	Prtbl Dmo Cnt ON SITE
Electrician					800'	Fence ON SITE
Plumber					2	Trucks ON SITE
Driver						
Other (list)						
Ownr/Oper						
1 Supervisor		Supervisor		Supervisor		
1 Admin		Admin		Admin		
3 Total MP		Total MP		Total MP		

Personnel Employed

Equipment on Site


Personnel Employed				Equipment on Site		
Subcontractor	Subcontractor		Subcontractor	Subcontractor	No Pcs	Type
Trade		Trade		Trade		
Supervisor		Supervisor		Supervisor		
Admin		Admin		Admin		
Total MP		Total MP		Total MP		

Work Performed:


Blocking for stairs & setting up scaffolding

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:



Title:



DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11

NORDSTROM Contracting & Consulting Corp

36 THIELLS MT. IVY ROAD

Report #

Date: 7/30

POMONA, NY 10970

Tel (914) 269-4343

Weather: /

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site			
Contractor	Subcontractor	Subcontractor	Subcontractor				
Norstrom Contracting	Padovani Roofing			# Pcs	Type		
Trade	Trade		Trade				
Laborer	Laborer			1	Fork Lift	ON SITE	
2 Carpenter	Carp			1	Constr Trlr	ON SITE	
Fin Carp				1	Lift Atchmt	ON SITE	
Mason				1	Demo Cont	ON SITE	
Electrician				1	Prtbl Dmo Cnt	ON SITE	
Plumber				800'	Fence	ON SITE	
Driver				2	Trucks	ON SITE	
Other (list)							
Ownr/Oper							
1 Supervisor	Supervisor		Supervisor				
1 Admin	Admin		Admin				
4 Total MP	Total MP		Total MP				

Personnel Employed

Equipment on Site


Personnel Employed				Equipment on Site			
Subcontractor	Subcontractor	Subcontractor	Subcontractor				
Trade	Trade	Trade	Trade	No Pcs	Type		
Supervisor	Supervisor		Supervisor				
Admin	Admin		Admin				
Total MP	Total MP		Total MP				

Work Performed:

Stripped forms @ BLD 10 porch 2

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:



Title:

PM

DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11

NORDSTROM Contracting & Consulting Corp

36 THIELLS MT. IVY ROAD

Report #

Date: 7/29

POMONA, NY 10970

Tel (914) 269-4343

Weather: /

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site						
Contractor		Subcontractor		Subcontractor		Subcontractor		# Pcs	Type	
Norstrom Contracting		Padovani Roofing								
	Trade		Trade					1	Fork Lift	ON SITE
	Laborer		Laborer					1	Constr Trlr	ON SITE
4	Carpenter		Carp					1	Lift Atchmt	ON SITE
	Fin Carp							1	Demo Cont	ON SITE
	Mason							1	Prtbl Dmo Cnt	ON SITE
	Electrician							800'	Fence	ON SITE
	Plumber							2	Trucks	ON SITE
	Driver									
	Other (list)									
	Ownr/Oper									
1	Supervisor		Supervisor		Supervisor		Supervisor			
1	Admin		Admin		Admin		Admin			
6	Total MP		Total MP		Total MP		Total MP			

Personnel Employed

Equipment on Site


Personnel Employed				Equipment on Site					
Subcontractor		Subcontractor		Subcontractor		Subcontractor		No Pcs	Type
	Trade		Trade		Trade		Trade		
	Supervisor		Supervisor		Supervisor		Supervisor		
	Admin		Admin		Admin		Admin		
	Total MP		Total MP		Total MP		Total MP		

Work Performed:

poured slab @ bld 10 porch 2

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:



Title:

PM

DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11 7/28

NORDSTROM Contracting & Consulting Corp
 36 THIELLS MT. IVY ROAD
 POMONA, NY 10970
 Tel (914) 269-4343

Report # _____ Date: _____

Weather: _____ /

Sun/Rain/Snw _____ Precip in" _____ Temp H/L _____

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site		
Contractor	Subcontractor	Subcontractor	Subcontractor	# Pcs	Type	
Norstrom Contracting	Padovani Roofing					
Trade	Trade		Trade	1	Fork Lift	ON SITE
Laborer	Laborer			1	Constr Trlr	ON SITE
4 Carpenter	Carp			1	Lift Atchmt	ON SITE
Fin Carp				1	Demo Cont	ON SITE
Mason				1	Prtbl Dmo Cnt	ON SITE
Electrician				800'	Fence	ON SITE
Plumber				2	Trucks	ON SITE
Driver						
Other (list)						
Ownr/Oper						
1 Supervisor	Supervisor		Supervisor			
1 Admin	Admin		Admin			
6 Total MP	Total MP		Total MP			



Personnel Employed

Equipment on Site

Personnel Employed				Equipment on Site		
Subcontractor	Subcontractor	Subcontractor	Subcontractor	No Pcs	Type	
Trade	Trade		Trade			
Supervisor	Supervisor		Supervisor			
Admin	Admin		Admin			
Total MP	Total MP		Total MP			

Work Performed: BLD 10 continue structure support & block infill @ stair

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report),

Signed By:  Title: 

DAILY WORK REPORT

VA HEALTH CENTER - Lyons, NJ

Project: 561A4-13-110- Lyons Blds 10 & 11

NORDSTROM Contracting & Consulting Corp

36 THIELLS MT. IVY ROAD

Report #

Date: 7/27

POMONA, NY 10970

Tel (914) 269-4343

Weather: /

Sun/Rain/Snw

Precip in"

Temp H/L

Personnel Employed

Equip & Related on Site

Personnel Employed				Equip & Related on Site						
Contractor		Subcontractor		Subcontractor		Subcontractor		# Pcs	Type	
Norstrom Contracting		Padovani Roofing								
	Trade		Trade					1	Fork Lift	ON SITE
	Laborer		Laborer					1	Constr Tlr	ON SITE
4	Carpenter		Carp					1	Lift Atchmt	ON SITE
	Fin Carp							1	Demo Cont	ON SITE
	Mason							1	Prtbl Dmo Cnt	ON SITE
	Electrician							800'	Fence	ON SITE
	Plumber							2	Trucks	ON SITE
	Driver									
	Other (list)									
	Ownr/Oper									
1	Supervisor		Supervisor		Supervisor		Supervisor			
1	Admin		Admin		Admin		Admin			
6	Total MP		Total MP		Total MP		Total MP			

Personnel Employed


Equipment on Site

Personnel Employed				Equipment on Site					
Subcontractor		Subcontractor		Subcontractor		Subcontractor		No Pcs	Type
	Trade		Trade		Trade		Trade		
	Supervisor		Supervisor		Supervisor		Supervisor		
	Admin		Admin		Admin		Admin		
	Total MP		Total MP		Total MP		Total MP		

Work Performed: BLD 10 porch 2 steel column & beam under slab

Comments: (Material/Equipment Deliveries, Visitors, Inspections, Tests, Accidents (complete report))

Signed By:



Title:

